

SRSSP (P for R) - Procurement Plan For Beheira WSC for DLI.1 contracts - 2019/2020

Networks, PS & FM (Clusters)

Tender No.	SCOPE OF WORK	Tendering Method	Status	Construction Contract Duration	TD Approved	Tender Announcement	Pre-bid meeting	Tender Preparation & Submission	Tech. Evaluation period	WSC Approval	Hold Period (4 working days)	Financial Evaluation period	WSC Approval	Hold Period (4 working days)	Negotiation and Award period	Contract Signature	Start Date	Completion Date
SRSSP/DB/BH/QCB/04	شبكات وخطوط طرد ومعدات رفع قرية عمر شاهين وتواجها - مركز بدر	Public Tender	Planned	24	25-Jul-19	3-Aug-19	18-Aug-19	4-Sep-19	25-Sep-19	29-Sep-19	6-Oct-19	16-Oct-19	21-Oct-19	28-Oct-19	18-Nov-19	1-Dec-19	8-Dec-19	7-Dec-21
SRSSP/DB/BH/QCB/05	شبكات وخطوط طرد ومعدات رفع قرية صلاح الدين وتواجها - مركز بدر	Public Tender	Planned	24	25-Jul-19	3-Aug-19	19-Aug-19	5-Sep-19	26-Sep-19	29-Sep-19	6-Oct-19	16-Oct-19	21-Oct-19	28-Oct-19	18-Nov-19	1-Dec-19	8-Dec-19	7-Dec-21
SRSSP/DB/BH/QCB/06	شبكات وخطوط طرد ومعدات رفع قرية سيد المسيح بمرسى وعزبة مبارك - مركز بدر	Public Tender	Planned	24	25-Jul-19	3-Aug-19	20-Aug-19	8-Sep-19	29-Sep-19	1-Oct-19	8-Oct-19	20-Oct-19	24-Oct-19	31-Oct-19	21-Nov-19	2-Dec-19	9-Dec-19	8-Dec-2021
SRSSP/DB/BH/QCB/07	شبكات وخطوط طرد ومعدات رفع عزبة الشهيد قنديل وسين القليبة - مركز بدر	Public Tender	Planned	24	25-Jul-19	3-Aug-19	21-Aug-19	9-Sep-19	30-Sep-19	2-Oct-19	9-Oct-19	21-Oct-19	27-Oct-19	3-Nov-19	24-Nov-19	3-Dec-19	10-Dec-19	9-Dec-21

Handwritten signature and stamp of the Ministry of Planning, Economic and Social Development, Egypt. The stamp includes the text: "الجمهورية العربية السورية" and "وزارة التخطيط والتنمية الاقتصادية".

Handwritten signature and text: "رئيس الجمهورية العربية السورية".

Handwritten signature and text.

SRSSP (P for R) - Procurement Plan For Beheira WSC for PIAPs contracts - 2019/2020

Performance Improvement Action Plan (PIAP)

Performance Area	Tender No.	KPIs In PIAP	Tender Name	Tendering Method	Status	Contract Duration Month	Tender Announcement	Tender Preparation & Submission	Tech. Evaluation period	WSC Approval	Hold Period (4 working days)	Financial Evaluation period	WSC Approval	Hold Period (4 working days)	Negotiation and Award period	Contract Signature	Start Date	Completion Date
Area 1	SRSSP/project no.p154112	KPI 3.1	رفع كفاءة محطة معالجة صرف صحي بركة غطاس	Public Tender	Planned	12	30-May-19	1-Jul-19	22-Jul-19	25-Jul-19	1-Aug-19	11-Aug-19	18-Aug-19	25-Aug-19	15-Sep-19	26-Sep-19	3-Oct-19	1-Oct-20
	SRSSP/project no.p154112	KPI 4.1	رفع كفاءة محطة معالجة صرف صحي بسنتوان	Public Tender	Planned	12	30-May-19	2-Jul-19	23-Jul-19	28-Jul-19	4-Aug-19	12-Aug-19	19-Aug-19	26-Aug-19	16-Sep-19	29-Sep-19	6-Oct-19	5-Oct-20
	SRSSP/project no.p154112	KPI 7.1	رفع كفاءة محطة معالجة صرف صحي الكوم الأخضر	Public Tender	Planned	12	30-May-19	3-Jul-19	24-Jul-19	29-Jul-19	5-Aug-19	13-Aug-19	20-Aug-19	27-Aug-19	17-Sep-19	30-Sep-19	7-Oct-19	6-Oct-20
	SRSSP/project no.p154112	KPI 2.2	إحلال وتجديد شبكات الصرف الصحي	Public Tender	Planned	12	30-May-19	1-Jul-19	22-Jul-19	25-Jul-19	1-Aug-19	11-Aug-19	18-Aug-19	25-Aug-19	15-Sep-19	26-Sep-19	3-Oct-19	2-Oct-20

Handwritten signature and stamp of the Ministry of Water Resources and Irrigation, Egypt.

Handwritten signature and stamp of the Beheira Water Supply Company.

Handwritten signatures and stamps of other officials.